

# PROJECT MANAGER ANNUAL REPORT



Patrick Hurley – MWA Project Manager | [phurley@mwavt.org](mailto:phurley@mwavt.org) | 781.389.4494

Gabryel Gianoni – MWA Project Coordinator | [ggianoni@mwavt.org](mailto:ggianoni@mwavt.org) | 814.823.1198

August 10, 2023

# Welcome to Our New Project Coordinator!

## Gabryel Gianoni

- **Leading Riparian Streambank Assessments** on the Clyde River
- **Coordinating subcontractors and implementation** crews on River Restoration and Stormwater Improvement projects
- **Performing outreach & project development** with private landowners throughout the basin



# Memphremagog Watershed Association



**ROOM 214 WORKS COMMONS | MONTGOMERY  
WARD BUILDING  
194 MAIN ST | NEWPORT, VT 05855**



ACTIVE GRANTS & PROJECTS	AMOUNT	CLOSE DATE
Great Lakes Fisheries Commission Riparian Lands (VT FWD)	\$295,000	3/31/2025
Valley Brook Restoration Project Phase 1 (CWSP)	\$142,581	10/31/2024
FY2023 Tactical Basin Planning Support (WUV)	\$13,900	7/15/2023
FY2024 Tactical Basin Planning Support (WUV)	\$12,700	7/15/2024
Echo-Seymour Lakes Watershed Action Plan (OCNRCD/DEC)	\$31,810	12/31/2024
Willoughby Lake Watershed Action Plan (OCRNCD/DEC)	\$19,550	4/1/2024
Shadow Lake Shoreland Restoration Designs (OCNRCD)	\$5,885	6/30/2023
Newport Marina Stormwater Improvements Project (WUV)	\$444,047	10/1/2024
Glover Town Office/Community School Stormwater Design (WUV)	\$10,579	10/31/2024
Barton Village Stormwater Design Project (WUV)	\$39,877	10/1/2024
Forested Headwaters Project Development (WUV)	\$7,940	6/30/2024

# Farrant St Stormwater Improvement Project


Construction In Progress!



Removing pollutants from:

- 125-acre drainage
- 25 acres of impervious surfaces
- 19.8 lbs of phosphorus
- >1 ton of sediment

# River Restoration



200-year flood event!

- Culvert upgrades & removal
- Floodplain restoration
- Riparian buffer plantings
- Beaver dam analogues
- Wetland restoration
- Strategic wood additions
- Habitat restoration
- Road BMPs & upgrades
- Ditch plugging



# Lake Watershed Action Plans

**MWA work with Orleans County Conservation District to:**

- Perform background research and geospatial review
- Conduct stream, roadway, and lakeshore assessments
- Identify and prioritize potential water quality projects
- Develop 30% conceptual restoration designs
- Draft Final Report with recommendations and priorities




# FARROW FARM STREAMBANK MANAGEMENT AREA

VERMONT FISH & WILDLIFE DEPARTMENT  
RIPARIAN LANDS TEAM



LOCATION MAP



VICINITY MAP

## SHEET SET

1. COVER SHEET
2. QUANTITIES & GENERAL NOTES
3. PROJECT OVERVIEW
4. GRADING OVERVIEW
5. BARNYARD FLOOD BENCH GRADING
6. LOWER FLOOD BENCHES GRADING
7. TRIBUTARY FAN RESTORATION
8. TRIBUTARY RESTORATION PROFILES & SECTIONS
9. FARM ROAD DECOMMISSION & REVEGETATION
10. RESTORATION TREATMENTS DETAILS & NOTES
11. WOODY STRUCTURES DETAILS & NOTES
12. 4' CULVERT REMOVAL & CROSSING RESTORATION
13. CONSTRUCTED RIFFLE & LOG WEIR PROFILE

## VALLEY BROOK RESTORATION PROJECT PHASE 1 - 100% DESIGN PLANS

PREPARED FOR:



VERMONT FISH & WILDLIFE DEPARTMENT  
374 EMERSON FALLS RD SUITE 4  
ST JOHNSBURY, VT 05819  
PETER EMERSON  
PETER.EMERSON@VERMONT.GOV  
802-751-0485

PREPARED BY:



MEMPHREMAGOG WATERSHED ASSOCIATION  
PO BOX 513 | 194 MAIN ST  
NEWPORT, VT 05855  
PATRICK HURLEY  
PHURLEY@MWA.VT.ORG  
www.memphremagogwatershedassociation.com

PETER EMERSON

PATRICK HURLEY

7/7/2023

DATE

7/7/2023

DATE

REVISIONS  
DESCRIPTION  
DATE  
DRAWN BY: P. HURLEY  
CHECKED BY: P. EMERSON  
FILENAME: COVER SHEET.DWG  
PLOTTED BY: PATRICK HURLEY  
PLOT DATE: 3/30/23  
PLOT TIME: 8:38 AM

SHEET 1 OF 13

VALLEY BROOK RESTORATION PROJECT  
100% DESIGNS

VERMONT FISH & WILDLIFE  
DEPARTMENT  
DISTRICT 5






## BARNYARD BENCH

CUT: 2,088 CY  
 FILL: 5 CY  
 NET CUT: 2,083 CY

DEEP POOL & RIFFLE

LIMITS OF EXCAVATION SHALL FOLLOW DRIP EDGE OF EXISTING FIR TREES

7-FT DIAMETER CULVERT & EARTHEN RAMPS TO REMAIN IN PLACE. CULVERT TO BE REPLACED WITH SNOWMOBILE BRIDGE AT LATER DATE.




## LOWER BENCH

LIMITS OF EXCAVATION SHALL FOLLOW TOP OF BANK OF BURIED PERENNIAL STREAM

CUT: 1,767 CY  
 FILL: 3 CY  
 NET CUT: 1,764 CY

LIMITS OF EXCAVATION SHALL FOLLOW TOP OF BANK OF DITCHED INTERMITTENT STREAM



## FARM ROAD BENCH

CUT: 57 CY  
 FILL: 0 CY  
 NET CUT: 57 CY


FILL DITCH WITH BERM SPOILS

REMOVE BERM SPOILS

DECOMPACT ROAD & BACKFILL WITH MATERIAL FROM LOWER BARNYARD BENCH CUT

PLUG DITCH WITH BERM SPOILS

CUT: 0 CY  
 FILL: 1,824 CY  
 NET FILL: 1,824 CY




## FARM ROAD DECOMMISSION

# GRADING OVERVIEW - FLOOD BENCHES & FARM ROAD DECOMMISSION




# LOWER FLOOD BENCH

## SECTION VIEWS - LOOKING UPSTREAM




## PROFILE VIEW




# FARM ROAD SECTION VIEWS


## FLOODPLAIN CUT



## FARM ROAD DECOMMISSION



## PROFILE VIEW - FARM ROAD DECOMMISSION




# GRADING - LOWER FLOOD BENCH & FARM ROAD

VALLEY BROOK RESTORATION PROJECT  
July 7, 2023

SHEET 6 OF 13










D:\MWA\SHORELAND\SHADOW LAKE\DWG\DWG\161115.DWG - 5/16/2023



## TIMBER RETAINING WALL & INFILTRATION STEPS

DUDLEY PROPERTY - SHADOW LAKE SHORELAND RESTORATION PROJECT  
May 16, 2023




# TIMBER RETAINING WALL & BIO-INFILTRATION BED DETAILS




## LAKESHORE BUFFER PLANTING SCHEDULE & NOTES



COMMON NAME	SPECIES	QUANTITY
EASTERN WHITE CEDAR	THUJA OCCIDENTALIS	4
WINTERBERRY	ILEX VERTICILLATA	6
BUTTONBUSH	CEPHALANTHUS OCCIDENTALIS	4
RED OSIER DOGWOOD	CORNUS SERICEA	14
ELDERBERRY	SAMBUCUS CANADENSIS	2
SWEET GALE	MYRICA GALE	6
HIGHBUSH CRANBERRY	VACCINIUM CORYMBOSUM	3
FOX SEDGE	CAREX VULPINOIDEA	25
OSTRICH FERN	MATTEUCCIA STRUTHLOPTERIS	10
WILLOW CUTTINGS	SALIX SPP.	160
RED OSIER CUTTINGS	CORNUS SERICEA	80

Species substitutions shall be permitted if comparable native species are more readily available.



- PRIOR TO INSTALLATION OF CONTAINER PLANT, CLEANLY PRUNE ANY BROKEN BRANCHES AND SCARIFY OUTER 1" OF ROOTBALL. CLEANLY PRUNE BROKEN, DEAD, OR DISEASED ROOTS. ROOTBOUND PLANTS SHALL BE REJECTED.
- EXCAVATE CIRCULAR PLANTING HOLE WITH VERTICAL SIDES. SCARIFY SIDES AND BOTTOM OF PLANTING HOLE TO REDUCE COMPACTION.
- PLACE ROOTBALL ON UNDISTURBED NATIVE SOIL AT BASE OF PLANTING HOLE AND SPREAD ROOTS OUT TO SIDES OF HOLE. CLEANLY TRIM ANY ROOTS THAT ARE TOO LONG TO LAY STRAIGHT IN PLANTING HOLE. PLANTS SHALL BE UPRIGHT, PLUMB, AND TOP OF ROOTBALL SHALL BE EVEN WITH FINISH GRADE. WHEN PLANTING ON SLOPES, CREATE LEVEL PLANTING SURFACE TO ENSURE COVER OF ROOTS ON DOWNHILL SIDE OF PLANT.
- BACKFILL PLANTING HOLE WITH SOIL EXCAVATED FROM PLANTING HOLE OR CLEAN TOPSOIL. TAMP SOIL AROUND ROOTS. ANY TRASH OR DEBRIS FOUND IN EXCAVATED SOIL SHALL NOT BE USED TO BACKFILL THE PLANTING HOLE. BACKFILL SOIL SHALL MAKE GOOD CONTACT WITH THE ROOTBALL, LEAVING NO VOIDS.
- ALL PLANTS SHALL BE SURROUNDED BY A 3" DIAMETER, 4" DEEP RING OF WOOD CHIP MULCH. TAPER MULCH NEAR PLANT BASE TO ENSURE THAT THE WOOD CHIP MULCH DOES NOT MAKE CONTACT WITH PLANT STEM. TAPER MULCH OUTSIDE OF 3" DIAMETER TO MEET GRADE.
- WITHIN 2 HOURS OF PLANTING, THOROUGHLY WATER IN EACH INSTALLED PLANT.





### LAKESHORE ACCESS STEPPING STONES NOTES & QUANTITIES

- STEPPING STONES SHALL BE PLACED TO BORDER AND PROTECT BUFFER PLANTING AREAS, FUNNEL FOOT TRAFFIC TO DURABLE SURFACES, AND PREVENT OVERUSE OF SENSITIVE SHORELINE AREAS. ARRANGE STONES TO FUNNEL FOOT TRAFFIC DOWN ACCESS PATH RATHER THAN INTO BUFFER PLANTING AREAS.
- ALL 4X4 POSTS IN CONTACT WITH SOIL SHALL BE PRESSURE TREATED LUMBER OR CEDAR. IF CEDAR IS SELECTED, CONSIDER TREATING TIMBERS WITH WOOD PRESERVATIVE AS ALLOWED BY VT DEPARTMENT OF ENVIRONMENTAL CONSERVATION.
- EXCAVATE HOLES FOR HAND RAIL POSTS TO A MINIMUM 18-INCH DEPTH. PLACE 4X4 POSTS INTO HOLES, LEVEL AND PLUMB, AND BACKFILL WITH READY-MIX CONCRETE.
- SECURE 2X4 HANDRAIL TO VERTICAL 4X4 POSTS USING A MINIMUM OF (4) 3-INCH DECK SCREWS. TAPER CUT THE ENDS OF HANDRAIL.
- EXCAVATE TOPSOIL FROM STEPPING STONE AREA TO A DEPTH OF 4-6 INCHES. REMOVE LOOSE ROOTS, STONES, AND ORGANIC MATERIAL. DISPOSE OF OFF-SITE.
- PLACE 3-5 INCHES OF SAND IN EXCAVATED STEPPING STONE AREA TO SERVE AS BASE FOUNDATION. LEVEL AND TAMP SAND.
- LAY STEPPING STONES THROUGHOUT ACCESS AREA AND ENSURE STONE EDGES ARE FLUSH WITH EACH OTHER AND FULLY SUPPORTED BY BED OF SAND BENEATH STONES. BACKFILL GAPS BETWEEN STONES AND EDGE OF ACCESS AREA WITH WASHED PEA GRAVEL. TAMP INTO PLACE. ENSURE ALL PAVERS ARE FLUSH WITH SURROUNDING GRADE AND STABLE UNDERFOOT.

ITEM	DESCRIPTION	QUANTITY	UNITS
STEPPING STONES OR PAVERS	BLUE STONE, SLATE, OR MANUFACTURED PERVIOUS PAVERS	80	SQUARE FEET
SAND	FREE OF GRAVEL AND DEBRIS	1	CUBIC YARD
PEA GRAVEL	WASHED AND FREE OF DEBRIS	0.5	CUBIC YARD
4"x4"x8"	CEDAR OR PRESSURE TREATED	3	POSTS
2"x4"x8"	CEDAR	2	BOARDS
3" DECK SCREWS	EXTERIOR GRADE	12	SCREWS
QUIKRETE	READY MIX CONCRETE	2	80 LB BAGS

# LAKE ACCESS IMPROVEMENTS

ALEXANDER PROPERTY - SHADOW LAKE SHORELAND RESTORATION PROJECT  
JUNE 29, 2023

